

## 2006 SPLOST Project Profile Sheet

Updated 06-28-2007

*Project Entity:* Floyd County

*Project Name:* US 411 Right of Way

*Engineer:* Williams, Sweitzer & Barnum (Rome, GA)

*Contractor:* None anticipated.

*Status of Project:* Surveying is 85% complete. Design Services are 20% complete. ROW acquisition planned to begin in March 2008.

*2006 SPLOST fund budget:* \$3,300,000 – (\$60,675 spent to date)

*Other funding sources:* Potential GDOT participation.

*Total budget for project:* \$3,300,000

*Additional Information:* The County has met with Georgia Department of Transportation (GDOT) officials recently. GDOT appears to favor the approach that the County is taking in the acquisition of rights-of-way (ROW) and is even considering providing financial assistance. If GDOT participates financially, this will necessitate following federal ROW acquisition guidelines which may possibly delay the completion slightly.